Royalty Statement for the Work of : Construction of Library Building in Mallasandra Sy. No. 33 in ward no 13 Mallasandra Project Sub Division Dasarahalli Zone

SL. No	Particulars	Unit	Quantity	Stone		Sand		Gravel earth
				Constant	Quantity	Constant	Quantity	
1	Cement Concrete I:4:8 40mm jelly	M3		0.96	0.00	0.48	0.00	
2	Cement Concrete I:3:6 40mm jelly	M3	27.84	0.9	25.06	0.45	12.53	
3	Cement Concrete 1:2:4 20mm Jelly	M3	2.89	0.9	2.60	0.45	1.30	
4	M 20 mix 1:1 1/2 :3 (Rmc)	M3	116.5	0.85	99.03	0.416	48.46	
5	SSM for foundation in CM 1:6	M3	32.81	1.05	34.45	0.28	9.19	
6	SSM for Besement in CM 1:6	M3	10.56	1.1	11.62	0.28	2.9568	
	Total				**172.75**		**74.44**	

Material	Quantity	Rate	Amount (in Rs)
Size stone		79	0.00
Jelly / Metal	172.75	126	21766.31
Sand	74.44	138	10272.18
Gravel	0	30	0.00
Total			**32038**

Scanned with CamScanner